

PRICE BID (PART-II)

(Submitted and Uploaded/Filled Only Through Online Mode)

**Regional Head
Central Bank Of India
Regional Office
Ambikapur**

Dear Sir,

Reg: The Construction of Compound Wall for RSETI SURGUJA under Ambikapur Region.

Sl. No.	Description	Unit	Qty.	Rate (₹)	Amount (₹)
1	Site clearance, setting out and alignment complete in all respects	RM	240		
2	Earthwork excavation for precast post foundations in ordinary soil fo 100 Nos. with size of pit 600mmx600mmx 900mm	m ³	49.00		
3	PCC M15 below post foundations with thickness 100mm the specified material ratio 1:2:4	m ³	25		
4	RCC/M20 concrete for individual post footings, including reinforcement and shuttering with the material ratio of 1:1.5:3	m ³	11.25		
5	Construction of tie beams between the Precast RCC Columns to support the Precast Wall Panels having size 200mmx200mm , M20 with specified ratio of material 1:1.5:3 , with FE500 reinforcement , shuttering , curing etc complete in all respects	m3	9.6		
6	Precast RCC posts , approx. 200 × 200 mm, 5 ft exposed height, including reinforcement, lifting and installation	Nos.	100		
7	Precast RCC wall panels , 8' x 1.65' x 2.4" per panel including reinforcement and installation complete in all respects	Nos.	285		
8	Cement mortar (1:3) /grouting for fixing precast panels into posts and joints	RM	240		
9	RCC/concrete coping or precast top coping	RM	240		
10	Surface preparation, joint filling and cement-based finishing	m ²	285		
11	High Quality Exterior Acrylic waterproof Paint (Asian Paint Apex Ultima) with 2 coat premium grade primer complete in all respects	m ²	729.6		
12	Backfilling, watering and compaction around foundations	m ³	12.75		

13	Providing, fabricating and installing a heavy-duty Mild Steel (MS) double-leaf compound entrance gate, of overall size 20' with height 10' , comprising MS hollow sections/rectangular sections of suitable thickness for the outer frame and internal members, including vertical/horizontal stiffeners and intermediate members, properly welded, aligned, ground and finished smooth. The gate shall be provided with heavy-duty MS hinges, holdfasts, tower bolts, locking arrangement, handles, stopper and necessary hardware, complete in all respects. Outer frame MS RHS 75 × 50 × 3 mm, Intermediate frame MS RHS 50 × 50 × 2.5/3 mm, Vertical members MS RHS 40 × 40 × 2 mm, Horizontal members MS RHS 40 × 20 × 2 mm, Decorative/infill members MS square/flat bars as per design, Gate posts 150 × 150 × 6 mm MS box or RCC posts, subject to design, Hinges Heavy-duty MS adjustable hinges, Locking Heavy-duty concealed/open locking arrangement, Paint 1 coat primer + 2 coats exterior PU/synthetic enamel, finish Smooth, uniform, corrosion-resistant	kg	800.00		
	Sub-Total				
	GST @ 18%				
	Grand Total				